CORNISH WIRELINE SERVICES, INC.
CHANUTE, KANSAS

GAMMA RAY
NEUTRON
CEMENT BOND
COMPLETION LOG

Company D-ROC OIL, LLC.
Well STOCKEBRAND #39
Field VERNON
County WOODSON
State KANSAS

Company D-ROC OIL, LLC.
Well STOCKEBRAND #39
Field VERNON
County WOODSON State KANSAS

Location: API # : 15-207-28099-00-00
398' FNL & 495' FEL
SW NE NE NE
SEC 20 TWP 24S RGE 16E

Other Services

Permanent Datum G.L. Elevation 1076' EST
Log Measured From G.L.
Drilling Measured From G.L.

Elevation
K.B.
D.F.
G.L. 1076' EST

Date	4-11-2012		
Run Number	1 NW		
Depth Driller			
Depth Logger	1072.6'		
Top Log Interval	0		
Bottom Logged Interval	1072.6'		
Fluid Level	FULL		
Type Fluid	WATER		
Production Casing	2 7/8" @ TD	@	@
Max. Recorded Temp.			
Estimated Cement Top			
Calculated Cement Top	SURFACE		
Amount & Type Cement			
Amount & Type Admix			
Drilling Contractor	LEIS, S.		
Equipment Number	107		
Location			
Recorded By	UDEN, D.		
Witnessed By	LEIS, V.		

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

THE CEMENT JOB ON THIS WELL HAS BEEN AFFECTED BY
SALT WATER FLOWING THRU THE PRODUCING ZONE.

THANK YOU

Sensor	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
			CBLTEKCO-TEKCO2RCVR (TEKCO169) 1 11/16" TEKCO 2 RCVR DELWARE	9.75	1.69	50.00
WVF3FT	15.33					
WVF5FT	14.33					
WVFCAL	10.92					
WVFSYNC	10.92					
			GR-TITAN_169 (TIT169_001) Titan 1 11/16" Gamma Ray	4.75	1.69	20.00
GR	7.59					
			CCL-TITAN_169 (TIT169) Titan 1 11/16" Logging CCL	1.83	1.69	7.50
CCL	5.05					
			NEU-TITAN (TIT801) TITAN 1 11/16" Neutron	4.33	1.69	25.00
NEU	0.63					

Dataset: stockebrand #39.db: field/well/run1/pass1
Total Length: 20.67 ft
Total Weight: 102.50 lb
O.D. 1.69 in

Database File: g:\stockebrand #39.db
Dataset Pathname: pass1
Presentation Format: scbl_dr
Dataset Creation: Wed Apr 11 11:23:48 2012 by Log Std Casedhole 07122
Charted by: Depth in Feet scaled 1:240

0 Gamma Ray 150	0 Amplitude (mV) 150	200 VDL 1200
9 CCL -1	1200 TT3FT (usec) 200	
	1500 TT5FT (usec) 200	
	50 NEU (cps) 900	

0 Gamma Ray 150	0 Amplitude (mV) 150	200 VDL 1200
9 CCL -1	1200 TT3FT (usec) 200	
	1500 TT5FT (usec) 200	
	50 NEU (cps) 900	

Database File: g:\stockebrand #39.db
Dataset Pathname: pass1
Presentation Format: dirk 1
Dataset Creation: Wed Apr 11 11:23:48 2012 by Log Std Casedhole 07122
Charted by: Depth in Feet scaled 1:240

150 gr 300	100 NEU (cps) 1500	
0 GR 150		13 CCL -1

150 gr 300	100 NEU (cps) 1500	
0 GR 150		13 CCL -1

CORNISH WIRELINE SERVICES, INC.
CHANUTE, KANSAS

Company D-ROC OIL, LLC.
Well STOCKEBRAND #39
Field VERNON
County WOODSON SEC. 20 TWP. 24S RGE. 16E
State KANSAS Date 4-11-2012